OROVILLE FACILITIES RELICENSING
ALTERNATIVE LICENSING PROCEDURES (ALP)
PRELIMINARY DRAFT SCHEDULE

		2000	2001	2002	2003	2004	2005
		Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
1	**Initial Public Outreach**						
2	Initial Public Meeting	6/29					
3	Public Meeting	11/15					
4	Prepare Public Information Package and initiate Public File						
5	**Alternative Licensing Procedures (ALP) Request**						
6	Negotiate/prepare a Communications Protocol						
7	Meet with interested entities regarding use of ALP and schedule						
8	File request for approval to use ALP with FERC / cc mailing list	11/9					
9	FERC issues public notice of request; solicits and considers comments						
10	Initiate Plenary and Work Group Meetings	11/16					
11	**Information Package and Existing License Studies**						
12	Prepare Initial Information Package (IIP)	12/31					
13	Meet with interested parties to discuss preliminary IIP						
14	Continue existing field studies						
15	**NEPA/CEQA Scoping**						
16	Prepare Scoping Document 1 (SD1)		3/30				
17	FERC issues public notice of scoping		4/29				
18	Scoping Comment Period and Public Meetings						
19	Prepare SD2 and file with FERC		12/13				
20	**401 Water Quality Certification**						
21	Initiate process for 401 WQ Certification application		1/5				
22	**File Notice of Intent with FERC regarding Project No. 2100**		10/19				
23	**First Year Relicensing Studies**						
24	Develop and refine study plans						
25	Complete first year field studies						
26	**Additional Studies**						
27	Identify and negotiate additional study requests, as needed						
28	Complete additional studies						
29	**Draft Application, PDEA, and CEQA Documentation**						
30	Request preliminary terms and conditions from agencies and stakeholders						
31	Prepare draft license application, preliminary DEA, and Initial Study			12/12			
32	**PDEA/Initial Study Review**						
33	FERC notice of PDEA review			1/12			
34	PDEA/Initial Study review period						
35	**401 Water Quality Certification Application, Final Application, and PDEA**						
36	Meet to discuss differences between draft and final submittals						
37	Prepare final application, PDEA, and Initial Study						
38	File 401 application					1/28	
38	File application and PDEA with FERC, distribute to service list					1/31	
40	Collaborate with FERC on Joint NEPA/CEQA Document						

November 15, 2000